

# Northampton College Lower Mounts Week 40 - Wednesday 17.3.10



1. Area cleared of materials, sub base being laid, pile caps being exposed in readiness for RC car park works.
2. Curtain walling and rainscreen envelope works 50% complete, other elevations ongoing.
3. Scaffolding and netting to front elevation is in the process of being struck.
4. The window installation progresses to suit the rainscreen. The main activity is on the rear elevation.

• **Note: Construction works out of shot.**

- Roofing works continue to main roof and in plant/terrace areas. Paved areas have commenced and paved areas nearing completion.

- Internal partitioning complete to all floors.
- Containment and 1<sup>st</sup> fix M&E works complete on all floors.

- Fire stopping and lagging around services has commenced.

- 1<sup>st</sup> fix carpentry works continue on all floors.

- Roof plant has been lifted and placed. Cladding to form plant room walls is in progress.

- Plastering continues generally on the 3<sup>rd</sup>, 2<sup>nd</sup> & 1<sup>st</sup> floors. Toilet areas are complete and the walls have been mist coated.

- Ceiling grid setting out is complete on all floors & plasterboard (MF) ceiling installation commenced in stair 2.

- Materials hoist has been erected within the lift shaft.

