

# Northampton College Lower Mounts Week 42 - Wednesday 31.3.10



1. Works progress to form the car park deck. Pile caps exposed, column and shear wall rebar being extended. Columns being formed.
2. Curtain walling and rainscreen envelope works are well advanced to all elevations. Parapet cappings and roof areas are the main areas of works to complete.
3. Scaffolding and netting continues to be struck.
  - **Note: Construction works out of shot.**
  - Roofing works continue to main roof and in plant/terrace areas.
  - Internal partitioning complete to all floors.
  - Containment and 1<sup>st</sup> fix M&E works complete on all floors.
  - Fire stopping and lagging around services in progress.
  - 1<sup>st</sup> fix carpentry works complete. 2<sup>nd</sup> fix has commenced.
  - Plastering and skimming works continue. Completed areas are being mist coated.
  - Ceiling grid setting out is complete on all floors & plasterboard (MF) ceiling installation has commenced in stair 2 and toilet areas.
  - Suspended ceiling gridwork has commenced at 3<sup>rd</sup> floor level.
  - Installation of door sets has commenced.
  - IPS panelling system has commenced in toilet areas.
  - Installation of solar panels has commenced.
  - Installation of cooker hoods has commenced.