

Northampton College Lower Mounts Week 52 - Wednesday 9.6.10



1. Works progress to form the car park deck. Formwork & columns continue, reinforcement placed awaiting further concrete pours.
2. Facing blockwork is in progress.
3. Link to ramp from ground floor car park underway.
4. Brise Soleil fitted
5. Flue pipes fitted.

• **Note: Construction works out of shot.**

- Carpentry 2nd fix works in progress.
- Suspended ceilings in progress on all floors.
- Installation of door sets is in progress.
- Lift installation is complete and under test.
- Vinyl & carpet being laid.
- Plantroom installation in progress.
- Sanitaryware is nearing completion.
- Glazed wall tiling in progress.
- Balustrading to stair 2 is complete.
- Vanity units are being fitted to Beauty suites.
- Decoration in progress on all floors.
- FF&E works have commenced
- External works have commenced.
- Hoarding removed to front elevation.
- External flues and RWP complete.