

# Northampton College Lower Mounts Week 43 - Thursday 8.4.10



1. Works progress to form the car park deck. A number of columns have been formed and the formwork is being placed to support the concrete deck.
2. Curtain walling and rainscreen envelope works are well advanced to all elevations. Parapet cappings and roof areas are the main areas of works to complete.
3. Scaffolding and netting continues to be struck.
  - **Note: Construction works out of shot.**
  - Roofing works are nearing completion.
  - Containment and 1<sup>st</sup> fix M&E works complete on all floors.
  - M&E 2<sup>nd</sup> fix is also underway.
  - Fire stopping and lagging around services in progress.
  - 1<sup>st</sup> fix carpentry works complete. 2<sup>nd</sup> fix has commenced.
  - Plastering and skimming works continue. Completed areas are being mist coated.
  - Plasterboard (MF) ceilings have commenced in toilets, corridor and stair areas.
  - Suspended ceiling gridwork is in progress on 3<sup>rd</sup> and 2<sup>nd</sup> floors.
  - Installation of door sets has commenced.
  - IPS panelling system has commenced in toilet areas.
  - Installation of solar panels has commenced.
  - Installation of cooker hoods has commenced.
  - Lift installation has commenced.