

Welcome to the SDC Client Newsletter

Over this coming week the following works will be conducted on site:

@ Booth Lane:

- Preparation of bases and floor slab of Block D
- Completion of wall sections to the basement of Block F
- Complete pouring of bases to Block F
- Complete works to Block F underground pumping station
- Setting out and construction of the tower crane bases
- Continuing drainage works across site
- Base setting out and pouring to Block C
- Base setting out, draining and other ancillary works to Block G

@ Lower Mounts:

- Retaining wall structures ready to be poured
- Ground beams and pile cap reinforcement nearing completion
- Excavated materials removed from site
- Cabins installed to create space for meetings, storage and offices
- Slab area cleared before RC contractor begins works
- "Jesus Army" drainage to commence 14.09.09



Kind regards,
The Site Teams

New Build in Numbers

- August total staff attendance = 1,788
- At an average of = 358 per week
- Project days completed = 91
- Project days remaining = 511
- Percentage complete = 15%

All numbers relate to Booth Lane Site