

Welcome to Issue Four of the Client Newsletter. Bringing you the latest works from both Lower Mounts and Booth Lane.

@ Booth Lane we have (with Impact Scoring in brackets):

- Base setting out and re-bar work to Block G (0)
- Base concrete pouring to Block G (0)
- Drainage works to external of Block F (0)
- Back filling to Block F basement (0)
- Continued setting out and re-bar work to Block F (0)
- Base pouring to bases in Block F (0)
- Backfilling to area around temporary substation and sections of Block D (0)
- Base setting out and re-bar work to Block C (0)
- Bases pouring to Block C (0)
- Preliminary shuttering works to elevator shaft in Block C (0)
- Pouring to crane bases with re-bar work and other associated ground works (0)

@ Lower Mounts we have (with Impact Scoring in brackets):

- Material delivered into site via tower crane and "lay-by" method (0)
- Column and table formwork has begun in readiness to pour ground floor slab (0)
- Retaining wall structure pouring complete, to both gable elevations (0)
- Drainage works to "Jesus Army" property have commenced with segregation of pedestrians (0)
- Remaining ground beams and pile cap formations under construction (0)
- Final pile caps constructed and stored ready for use (0)

Kind Regards,

*The Site Teams*

