

This Weeks Picture, Explained:

1. Completed floor to first floor of Block F.
2. First of three mortar silos installed.
3. Completed internal wall vertical support column starter blocks.
4. Structural floor of Block G under construction.
5. Ride on roller for compacting the ground flat.
6. Out of shot, preliminary block work in the basement of Block F

Next Weeks Planned Works:

- Further installation of mortar silos (No impact – 0 – n/a)
- Lay the first floor to Block G and continue structural column work. (Minor impact – 1 – Noise)
- Continued block works in the Basement of Block F. (No impact – 0 – n/a)
- Tarmac roadway to be laid around perimeter of Block E. (Minor impact – 1 – Vibration)



This Weeks Picture, Explained:

1. Second floor of Block D under construction.
2. First floor of Block D now finished.
3. Shuttering to a shear wall in progress in Block D.
4. Completed shear wall in Block D.
5. Starter block for fixing vertical columns.



Next Weeks Planned Works:

Preliminary ground work for E Block floor sections.
(Minor impact – 1 – Noise & Vibration)

Metal reinforcement work to first floor of Block D.
(No impact – 0 – n/a)

Hand over of Block C floor to Reddingtons to begin works on vertical columns.
(Minor impact – 1 – Noise & Vibration)