

Northampton College @ Booth Lane Upcoming works with Impact Scoring in brackets:

- Hand over of floor slabs of Blocks F & G from O'Briens to Reddings(0)
- Set out, shutter and pour floor slab to Block C(0)
- Various sections of tarmac roadway placed around the New Build perimeter(1)
- Set out, shutter and pour bases for three new Mortar silos(0)
- Reddings continuing works to kickers in Block G(0)
- Floor slab poured to top of basement Block F(1)
- Subject to design, setting out and base digging to Block E(1)
- and finally our new site canteen opens, dubbed "**Big L's**"(1)

Glossary of Terms.

Slab = Refers to the concrete floor of a building section.

Shuttering/Shutter = Refers to creating temporary barriers that form the shape the concrete will take.

Setting Out = Refers to the process of arranging the location of footings usually with spray paint or string.

Base = Refers to a, usually square, section of concrete reinforced with metal work to form a footing for vertical columns.

Kicker = Refers to a starter block that forms the initial section of a vertical column.



Northampton College @ Lower Mounts The latest works with Impact Scoring in brackets:

- Formwork to columns from ground to first floor (0)
- Shuttering and edge protection in place to facilitate the ground floor slab (0)
- Shuttering decking system to first floor slab level (0)
- Starter bars in place for ground to first floor columns (0)
- Concreted columns and shear walls from ground to first floor (0)
- Decking pans to be placed on aluminium decking beams (0)
- Striking shuttering to basement of the ground floor (0)

